



**PUBLIC WORKS DEPARTMENT**

---

**Capital Improvement Program**

**Project Acceptance Information Form**

**As of March 27, 2023**

Contract Name:	Huntington / San Antonio Bicycle Corridor Project	Contract No.:	60012
Construction Contractor:	Golden Bay Construction, Inc.		
Construction Management and Inspection Services	City/Consultant staff		

**Project Information:**

Project Description:	This Project consists of pavement rehabilitation and enhanced sharrows along the Huntington / San Antonio between Kains Avenue and Santa Helena Avenue. Other improvements include accessible curb ramps, curb extensions and radar speed feedback signs.
Construction Contract Award:	Golden Bay Construction, Inc. – March 22, 2022
Start of Construction:	May 2022
Contract Change Orders (CCO):	Change orders were issued to Golden Bay Construction, Inc. during the construction due to unforeseen conditions, work scope changes and additional work requests by the City. The change orders included work related to performing additional pavement rehabilitation and adjusting storm drain systems due to existing utility conflicts.
Substantial Completion:	October 2022
Final Completion:	October 2022
Notice of Completion:	Scheduled for filing on April 12, 2023

**Construction Project Costs:**

	<b>Budget</b>	<b>Actual</b>
<b>TOTAL PROJECT</b>	<b>\$ 1,485,667.00</b>	<b>\$ 1,194,578.78</b>
Survey (Professional Land Services)	\$ -	\$ 4,275.00
Pavement Testing (Pavement Engineering)	\$ -	\$ 11,160.00
Construction Contract (Golden Bay Construction, Inc.)	\$ 918,231.00	\$ 918,231.00
Construction Contract Additives (Golden Bay Construction, Inc.)	\$ 202,436.00	\$ -
Material and Compaction Testing Services (Twining)	\$ 60,000.00	\$ 5,764.50
Contingency	\$ 185,000.00	\$ -
Contract Change Orders CCOs	\$ -	\$ 51,813.78
Consultant Construction Management (CSG)	\$ -	\$ 17,160.00
Staff Design, Management and Inspection	\$ 120,000.00	\$ 185,156.59
Reproduction & Advertisement	-	\$ 1,017.91