



**PUBLIC WORKS DEPARTMENT**

---

**Capital Improvement Program**

**Project Acceptance Information Form**

**As of March 27, 2023**

Contract Name:	Huntington / San Antonio Bicycle Corridor Project	Contract No.:	51021/51031
Construction Contractor:	Guerra Construction Group		
Construction Management and Inspection Services	City/Consultant staff		

**Project Information:**

Project Description:	This Project consists of pavement rehabilitation and construction of a trash enclosure within the Senior Center parking lot. Other improvements include accessible curb ramps, construction of sidewalk and pavement delineation.
Construction Contract Award:	Guerra Construction Group – October 26, 2021
Start of Construction:	March 2022
Contract Change Orders (CCO):	Change orders were issued to Golden Bay Construction, Inc. during the construction due to unforeseen conditions and additional work requests by the City. The change orders included work related to performing additional concrete curb and modifying the trash enclosure foundation with a thicker slab.
Substantial Completion:	October 2022
Final Completion:	December 2022
Notice of Completion:	Scheduled for filing on April 26, 2023

**Construction Project Costs:**

	<b>Budget</b>	<b>Actual</b>
<b>TOTAL PROJECT</b>	<b>\$ 584,528.00</b>	<b>\$ 492,259.43</b>
Consultant Design/Management (Wilsey Ham)	\$ 77,500.00	\$ 54,282.80
Construction Contract (Guerra Construction Group)	\$ 349,528.00	\$ 349,528.00
Material and Compaction Testing Services (Twining)	\$ 20,000.00	\$ 17,710.51
Contingency	\$ 60,000.00	\$ -
Contract Change Orders CCOs	\$ -	\$ 45,398.84
Staff Design, Management and Inspection	\$ 77,500.00	\$ 24,138.10
Reproduction & Advertisement	-	\$ 1,201.18