



PUBLIC WORKS DEPARTMENT

Capital Improvement Program

Project Acceptance Information Form

As of December 16, 2022

Contract Name:	Sidewalk Repair Project	Contract No.:	60019
Construction Contractor:	JJR Construction		
Construction Management and Inspection Services	Performed by City Staff		

Project Information:

Project Description:	Remove/replace sidewalk, driveways, and curb and gutter at various locations throughout the city.
Construction Contract Award:	October 26, 2021
Start of Construction:	January 31, 2022
Contract Change Orders (CCO):	Two change orders were issued for additional work.
Substantial Completion:	April 19, 2022
Final Completion:	October 10, 2022
Notice of Completion:	February 17, 2023

Project Costs:

	Budget	Actual
TOTAL PROJECT	\$644,589.50	\$ 641,024.05
Construction Contract	\$489,589.50	\$489,589.50
Contingency	\$80,000	-
Construction Management Staff Time	\$75,000	\$ 80,769.53
Change Order	-	\$ 69,765.02
Reproduction & Advertisement	-	\$ 900.00